

**VILLAGE OF PAW PAW
GREMPS/CEDAR/OAK/NORTH STREET LIFT STATION RECONSTRUCTION PROJECT
PROGRESS MEETING MINUTES
SRF #5639-01-01
ACI Project No.: 15-0900**

November 8, 2016
11:00am

Attendees:

John Small	Village of Paw Paw
Jason Sandusky	Peters Construction Company
Mike Osborne	Peters Construction Company
Corey A. Kandow, PE	Abonmarche
Dan A. Dombos, PE	Abonmarche

cc:

Larry Nielsen	Village of Paw Paw
Sarah Moyer-Cale	Village of Paw Paw
Clarence T. Jones	MDEQ
Christopher J. Cook, PE	Abonmarche
Keith Lewis	Abonmarche
Timothy R. Drews, PE, PTOE	Abonmarche
Mark Howard	Peters Construction Company

1. Old Business:

A. North Street Lift Station

- Existing gas service to existing standby generator needs to be relocated for proposed work to occur. Kyle Oak (Consumers Energy) has it on his radar but doesn't currently have a schedule yet. **Abonmarche & Peters to contact Consumers Energy regarding schedule.**
- Existing aerial utilities need to be relocated from the existing utility pole on the SW quadrant of Gremps/North Street to the new utility pole installed adjacent to it. Electrical work has already been transferred to the new pole and lower wires can now be relocated. **Abonmarche to contact Frontier and Comcast.**

2. Contractors Submittals:

A. Abonmarche Reviewed Submittals

1. 32 17 23 Pavement Markings – Approved
2. 33 05 14 Utility Horizontal Directional Drilling – Approved
3. 33 05 14 Public Manholes & Structures – Approved
4. 33 05 14 Public Manholes & Structures – Sanitary Castings - Approved
5. 33 05 14 Public Manholes & Structures – Storm Castings – Approved
6. 33 05 14 Public Manholes & Structures/Diversion Manhole – Approved
7. 33 11 13 Public Water Utility Distribution Piping – Approved
8. 33 32 19 Public Utility WW Pumping Stations – Approved
9. 33 32 19 Public Utility WW Pumping Station – Pumps/Hatches – **Make Corrections Noted**
10. 33 32 19 Public Utility WW Pumping Station – Pipes/Valves – **Make Corrections Noted**
11. 33 32 19 Public Utility WW Pumping Station – Electrical - Approved
12. 33 34 00 Sanitary Utility Sewerage Force main – Approved
13. 33 34 00 Sanitary Utility Sewerage Force main Air Release Valves – **Rejected**
14. EBAA HDPE Restraints – Approved
15. ROMAC HDPE Pipe Stiffener - Approved

3. Current Progress:

- A. All underground work is complete and plumbing is installed within air release manhole on North Street (west) to accept the proposed air release valve once it's approved/delivered.
- B. Gravel base was installed within the Hazen/North Street intersection.
- C. Telephone manhole within the NE quadrant of Hazen/North Street has been adjusted. Peters to invoice Frontier for the adjustment work.
- D. Curb & gutter on the NE and SE quadrants of Hazen and North Street is currently being installed.

4. Schedule for Next Week

- A. Finish curb & gutter on the NE and SE quadrants of North/Hazen Street today.
- B. Placement of the new concrete sidewalk/ramps will happen tomorrow.
- C. Traffic control setup for paving work within the Hazen/North Street intersection.
- D. HMA paving within the Hazen/North Street intersection and North Street (west side of Maple Lake) is scheduled for this Saturday (11-12-16).
- E. Conduit installation on east side of North Street possibly next week.
- F. Limited other work until gas service is relocated to existing standby generator.

Abonmarche to contact Consumers Gas Company.



5. Staking Needs:

A. None requested for the week of 11-14-16.

6. Pay Estimates:

Pay Estimate	Amount	Cumulative Total	Status
1	\$205,290.39	\$205,290.39	Pending Approval
2	TBD	TBD	Work in Progress

7. Change Orders:

Change Order	Amount	Cumulative Total	Status
1	\$0.00	\$0.00	Draft (to MDEQ)

8. Resident Issues

- A. #601 N. Gremps Street: Resident called to ask some general construction related questions and has some concerns with vibrations related to construction activity and potential damage (cracks) to the walls of her house. Abonmarche informed her to take some pictures of the existing walls prior to construction to use a benchmark should damage occur. Resident also had some general schedule related questions as she has a wedding at her residence next summer.
- B. #613 Gremps Street: Discharge from grinder pump was looked at on 10/18/16 and was determined that in discharges into the sanitary manhole in the center of Gremps Street.

9. Action Items:

- A. Northbound Hazen detour route. The Village has indicated that the intersection must remain open and that a detour route onto local residential streets will not be permitted. The signal at this intersection will be left as is, and Peters will utilize flagging when work within the intersection requires additional control.



10. Other Discussions:

- A. Existing phone line damaged near existing storm sewer outlet to Maple Lake on the end of North Street near the existing lift station. Communications company has been contacted and made aware of the damage. No complaints to date on lost service.
- B. Peters will handle water usage bill with the Village for boring work. John to get Jason Sandusky the total bill for used boring water. **John to send out invoice by the end of the week.**
- C. Consumers Energy was made aware of a pressure regulator that appears to be venting larger than normal amounts of gas near the existing generator for the lift station. During our last site visit, the gas odor in that area was very noticeable.
- D. John Small will be on vacation from 11-14-16 to 11-25-16. Abonmarche to invite Larry and Sarah to next week's progress meeting.

11. Meeting Adjourned:

11:20 a.m.

12. Next Meeting Scheduled:

11/15/2016 @ 11:00 a.m. @ DPW

