

**VILLAGE OF PAW PAW
GREMPS/CEDAR/OAK/NORTH STREET LIFT STATION RECONSTRUCTION PROJECT
PROGRESS MEETING MINUTES
SRF #5639-01-01
ACI Project No.: 15-0900**

October 18, 2016
11:00am

Attendees:

John Small	Village of Paw Paw
Jason Sandusky	Peters Construction Company
Mike Osborne	Peters Construction Company
Corey A. Kandow, PE	Abonmarche
Dan A. Dombos, PE	Abonmarche
Keith Lewis	Abonmarche

cc:

Larry Nielsen	Village of Paw Paw
Clarence T. Jones	MDEQ
Timothy R. Drews, PE, PTOE	Abonmarche
Christopher J. Cook, PE	Abonmarche
Mark Howard	Peters Construction Company

1. Old Business:

A. North Street Lift Station

1. Explore options w/ electrical rework. Peters to price direct bury conduit for new electrical service to lift station.
2. Existing gas service to existing standby generator may need to be relocated for proposed work to occur.

B. Trash Pickup:

1. Trash receptacles need to be placed at the nearest side street when the street is not accessible.

2. Contractors Submittals:

A. Abonmarche Reviewed Submittals

1. 33 05 14 Public Manholes & Structures – Approved

2. 33 05 14 Public Manholes & Structures – Sanitary Castings - Approved
3. 33 05 14 Public Manholes & Structures – Storm Castings – Approved
4. 32 17 23 Pavement Markings – Approved
5. 33 11 13 Public Water Utility Distribution Piping – Approved
6. 33 32 19 Public Utility Wastewater Pumping Stations – **Amend & Resubmit**
7. 33 05 14 Utility Horizontal Directional Drilling – Approved
8. 33 34 00 Sanitary Utility Sewerage Force main - Approved

B. Upcoming Submittals

1. Electrical submittal for lift station

3. Current Progress:

- A. Peters Construction is mobilized.
- B. Removal are complete on North Street in the vicinity of the proposed lift station work and boring pit locations.
- C. Bypass on existing oil/grease separator is set up.
- D. Potholed for existing utilities.
- E. Full Bore has started set up for boring work across Maple Lake.

4. Schedule for Next Week

- A. Boring work will continue. Expected to be complete on Wednesday (10/26/16).
- B. Work within the Hazen/North Street intersection expected to start late week. This work is expected to take 2-3 days.
- C. Traffic signal control work needed at Hazen/North Street during work within the intersection. Existing signal shall be set to flash all ways while partial intersection work is underway.
- D. During the day flag control will be used. The intersection shall be backfilled and in a passable state at the end of construction work hours.
- E. Public safety shall be notified once with change has gone into effect.

5. Staking Needs:

- A. None for week of 10/24/16. If ACI survey crew is working within the area, possible as-built shots on the proposed forcemain may be collected.



6. Pay Estimates:

Pay Estimate	Amount	Cumulative Total	Status
1	TBD		Work is in-Process

7. Change Orders

Change Order	Amount	Cumulative Total	Status
1	TBD		Draft CM Started

8. Resident Issues

- A. #601 N. Gremps Street: Resident called to ask some general construction related questions and has some concerns with vibrations related to construction activity and potential damage (cracks) to the walls of her house. Abonmarche informed her to take some pictures of the existing walls prior to construction to use a benchmark should damage occur. Resident also had some general schedule related questions as she has a wedding at her residence next summer.
- B. #613 Gremps Street: Discharge from grinder pump was looked at on 10/18/16 and was determined that in discharges into the sanitary manhole in the center of Gremps Street.

9. Action Items:

- A. Electrical rework to lift station needs to be figured out.
- B. Abonmarche/Contractor to contact Frontier Communications regarding damaged phone line on the end of North Street near the existing lift station.



10. Other Discussions

- A. Existing phone line damaged near existing storm sewer outlet to Maple Lake on the end of North Street near the existing lift station. Communications company has been contacted and made aware of the damage. No complaints to date on lost service.
- B. Backflow device being used for the water being supplied to the boring rig needs to be a certified device that has been 3rd party tested.
- C. Peters will handle water usage bill with the Village for boring work.
- D. Discussion took place on the parallel sanitary sewers at Hazen/North Street intersection. It is believed that our proposed work will not conflict with the current configuration of these pipes.

11. Meeting Adjourned:

11:45 a.m.

12. Next Meeting Scheduled:

10/25/2016 @ 11:00 a.m. @ DPW

