

**VILLAGE OF PAW PAW
GREMPS/CEDAR/OAK/NORTH STREET LIFT STATION RECONSTRUCTION PROJECT
PROGRESS MEETING MINUTES
SRF #5639-01-01
ACI Project No.: 15-0900**

November 1, 2016
11:00am

Attendees:

John Small	Village of Paw Paw
Sarah Moyer-Cale	Village of Paw Paw
Jason Sandusky	Peters Construction Company
Mike Osborne	Peters Construction Company
Corey A. Kadow, PE	Abonmarche
Dan A. Dombos, PE	Abonmarche
Keith Lewis	Abonmarche

cc:

Larry Nielsen	Village of Paw Paw
Clarence T. Jones	MDEQ
Christopher J. Cook, PE	Abonmarche
Timothy R. Drews, PE, PTOE	Abonmarche
Mark Howard	Peters Construction Company

1. Old Business:

A. North Street Lift Station

- Existing gas service to existing standby generator may need to be relocated for proposed work to occur. Kyle Oak (Consumers Energy) has it on his radar but doesn't currently have a schedule yet.

2. Contractors Submittals:

A. Abonmarche Reviewed Submittals

- 32 17 23 Pavement Markings – Approved
- 33 05 14 Utility Horizontal Directional Drilling – Approved
- 33 05 14 Public Manholes & Structures – Approved
- 33 05 14 Public Manholes & Structures – Sanitary Castings - Approved

5. 33 05 14 Public Manholes & Structures – Storm Castings – Approved
6. 33 05 14 Public Manholes & Structures/Diversion Manhole – Approved
7. 33 11 13 Public Water Utility Distribution Piping – Approved
8. 33 32 19 Public Utility WW Pumping Stations – Approved
9. 33 32 19 Public Utility WW Pumping Station – Pumps/Hatches – **Make Corrections Noted**
10. 33 32 19 Public Utility WW Pumping Station – Pipes/Valves – **Make Corrections Noted**
11. 33 32 19 Public Utility WW Pumping Station – Electrical - Approved
12. 33 34 00 Sanitary Utility Sewerage Force main – Approved
13. 33 34 00 Sanitary Utility Sewerage Force main Air Release Valves – **Rejected**
14. EBAA HDPE Restraints – Approved
15. ROMAC HDPE Pipe Stiffener - Approved

3. Current Progress:

- A. Traffic control device setup at the Hazen/North Street intersection.
- B. Curb and pavement removals within the Hazen/North Street intersection.
- C. Direct bury sewer forcemain work is complete within the intersection of Hazen/North Street.
- D. Waiting on pipe stiffeners for forcemain connection work to air release manhole.
- E. Plumbing work within the air release manhole is ongoing.

4. Schedule for Next Week

- A. Install new electrical pole on the SW corner of the Gremps/North Street intersection.
- B. Wrap up work with the Hazen/North Street intersection. Expected to be complete around the middle of the week +/-.
- C. Install the direct bury conduit for the new electrical service to the lift station along Gremps and North Street.
- D. Place the new concrete transformer pad.
- E. Possible gas service relocation work by Consumers Energy.

5. Staking Needs:

- A. Curb & Gutter and ADA sidewalk ramps on the NE and SE quadrants of Hazen/North Street intersection needed



6. Pay Estimates:

Pay Estimate	Amount	Cumulative Total	Status
1	\$205,290.39	\$205,290.39	Pending Approval

7. Change Orders:

Change Order	Amount	Cumulative Total	Status
1	\$0.00	\$0.00	Draft

8. Resident Issues

- A. #601 N. Gremps Street: Resident called to ask some general construction related questions and has some concerns with vibrations related to construction activity and potential damage (cracks) to the walls of her house. Abonmarche informed her to take some pictures of the existing walls prior to construction to use a benchmark should damage occur. Resident also had some general schedule related questions as she has a wedding at her residence next summer.
- B. #613 Gremps Street: Discharge from grinder pump was looked at on 10/18/16 and was determined that in discharges into the sanitary manhole in the center of Gremps Street.

9. Action Items:

- A. Abonmarche/Contractor to contact Frontier Communications regarding damaged phone line on the end of North Street near the existing lift station.
- B. Northbound Hazen detour route. The Village has indicated that the intersection must remain open and that a detour route onto local residential streets will not be permitted. The signal at this intersection shall be set to flash red – all ways.

10. Other Discussions:

- A. Existing phone line damaged near existing storm sewer outlet to Maple Lake on the end of North Street near the existing lift station. Communications company has



been contacted and made aware of the damage. No complaints to date on lost service.

- B. Peters will handle water usage bill with the Village for boring work. John to get Jason Sandusky the total bill for used boring water.
- C. Consumers Energy was made aware of a pressure regulator that appears to be venting larger than normal amounts of gas near the existing generator for the lift station. During our last site visit, the gas odor in that area was very noticeable.
- D. Abonmarche to contact Comcast & Frontier to have them schedule moving their facilities over to the new pole on the SW quadrant of Gremps/North Street.

11. Meeting Adjourned:

11:25 a.m.

12. Next Meeting Scheduled:

11/8/2016 @ 11:00 a.m. @ DPW

