

**VILLAGE OF PAW PAW
GREMPS/CEDAR/OAK/NORTH STREET LIFT STATION RECONSTRUCTION PROJECT
PROGRESS MEETING MINUTES
SRF #5639-01-01
ACI Project No.: 15-0900**

November 15, 2016
11:00am

Attendees:

| | |
|---------------------|-----------------------------|
| Jason Sandusky | Peters Construction Company |
| Corey A. Kandow, PE | Abonmarche |

cc:

| | |
|----------------------------|-----------------------------|
| Larry Nielsen | Village of Paw Paw |
| John Small | Village of Paw Paw |
| Sarah Moyer-Cale | Village of Paw Paw |
| Clarence T. Jones | MDEQ |
| Christopher J. Cook, PE | Abonmarche |
| Dan Dombos, PE | Abonmarche |
| Keith Lewis | Abonmarche |
| Timothy R. Drews, PE, PTOE | Abonmarche |
| Mark Howard | Peters Construction Company |
| Mike Osborne | Peters Construction Company |

1. Old Business:

A. North Street Lift Station

- Existing gas service to standby generator needs to be relocated for proposed work to occur. Kyle Oak (Consumers Energy) was surprised it hadn't been completed yet and indicated that he would get it scheduled ASAP. **Waiting on schedule from Consumers.**
- Existing aerial utilities need to be relocated from the existing utility pole on the SW quadrant of Gremps/North Street to the new utility pole installed adjacent to it. Electrical work has already been transferred to the new pole and lower wires can now be relocated. **Abonmarche to contact Frontier and Comcast.**

2. Contractors Submittals:

A. Abonmarche Reviewed Submittals

1. 32 17 23 Pavement Markings – Approved
2. 33 05 14 Utility Horizontal Directional Drilling – Approved
3. 33 05 14 Public Manholes & Structures – Approved
4. 33 05 14 Public Manholes & Structures – Sanitary Castings - Approved
5. 33 05 14 Public Manholes & Structures – Storm Castings – Approved
6. 33 05 14 Public Manholes & Structures/Diversion Manhole – Approved
7. 33 11 13 Public Water Utility Distribution Piping – Approved
8. 33 32 19 Public Utility WW Pumping Stations – Approved
9. 33 32 19 Public Utility WW Pumping Station – Pumps/Hatches – **Make Corrections Noted**
10. 33 32 19 Public Utility WW Pumping Station – Pipes/Valves – **Make Corrections Noted**
11. 33 32 19 Public Utility WW Pumping Station – Electrical - Approved
12. 33 34 00 Sanitary Utility Sewerage Force main – Approved
13. 33 34 00 Sanitary Utility Sewerage Force main Air Release Valves – **Rejected**
14. EBAA HDPE Restraints – Approved
15. ROMAC HDPE Pipe Stiffener - Approved

3. Current Progress:

- A. Casting adjustments have been made to impacted castings in the Hazen/North Street intersection.
- B. Curb & gutter on the NE and SE quadrants of Hazen and North Street is complete.
- C. Concrete sidewalk/ADA ramp work is complete on the Hazen/North Street intersection.
- D. HMA paving within the intersection of Hazen and North Street, and North Street (west of Maple Lake) is complete.
- E. Restoration has been completed on the Hazen/North Street intersection area.
- F. Underground electrical conduit has been installed on North Street (east of Maple Lake), and is ready for the Village to pull the new electrical service.
- G. Concrete pad is poured for the new pad mount electrical transformer.

4. Schedule for Next Week

- A. Consumers gas service relocation work?
- B. Village of Paw Paw electrical service underground work?

5. Staking Needs:

- A. None requested for the week of 11-21-16.



6. Pay Estimates:

| Pay Estimate | Amount | Cumulative Total | Status |
|--------------|--------------|------------------|------------------|
| 1 | \$205,290.39 | \$205,290.39 | Pending Approval |
| 2 | TBD | TBD | Work in Progress |
| | | | |
| | | | |

7. Change Orders:

| Change Order | Amount | Cumulative Total | Status |
|--------------|--------|------------------|-----------------|
| 1 | \$0.00 | \$0.00 | Draft (to MDEQ) |
| | | | |
| | | | |
| | | | |

8. Resident Issues

- A. #601 N. Gremps Street: Resident called to ask some general construction related questions and has some concerns with vibrations related to construction activity and potential damage (cracks) to the walls of her house. Abonmarche informed her to take some pictures of the existing walls prior to construction to use a benchmark should damage occur. Resident also had some general schedule related questions as she has a wedding at her residence next summer.
- B. #613 Gremps Street: Discharge from grinder pump was looked at on 10/18/16 and was determined that in discharges into the sanitary manhole in the center of Gremps Street.

9. Action Items:

- A. Gas service relocation work (Consumers Energy)
- B. Underground electrical service work (Village of Paw Paw)

10. Other Discussions:

- A. Existing phone line damaged near existing storm sewer outlet to Maple Lake on the end of North Street near the existing lift station. Communications company has been contacted and made aware of the damage. No complaints to date on lost service.



- B. Peters will handle water usage bill with the Village for boring work. John to get Jason Sandusky the total bill for used boring water. **John to send out invoice by the end of the week.**
- C. Consumers Energy was made aware of a pressure regulator that appears to be venting larger than normal amounts of gas near the existing generator for the lift station. During our last site visit, the gas odor in that area was very noticeable.
- D. John Small will be on vacation from 11-14-16 to 11-25-16. Abonmarche to invite Larry and Sarah to next week's progress meeting.

11. Meeting Adjourned:

Phone Conference Call

12. Next Meeting Scheduled:

11/22/2016 @ 11:00 a.m. @ DPW

