

# MEMORANDUM

DATE: November 30, 2016

TO: Brian Disette

FROM: Corey A. Kandow, P.E.

RE: SRF #5602-01 North Shore Drive Project Update

## **North Shore Drive Project**

Over the past week, Milbocker & Sons has finished preparing (pressure testing and bacteriological testing) all of the proposed water main side street connection to the existing mains. The actual connection to the existing mains is taking place today and tomorrow.

Our crews have also made some progress on the sanitary sewer installation within the Phase III (Brockway to Baseline) area. An underground crew has completed approximately 2/3 of the storm sewer service laterals to properties along the east side of North Shore Drive within the Phase II (Dyckman to Brockway) area. Other than that with the short holiday week, construction just started on the replacement stairs headed down to the beach at Newcome Street.

As far as this week's schedule, the Contractor expects to be able to make some strong progress. Currently there are five (5) separate crews working on site. Two (2) of the crews are working on mainline sanitary sewer and sanitary laterals within the Phase III area just north of Brockway. A third crew is working on the side street water main tie-in work at Wells, Oak, and Brockway in Phase II. Our fourth crew is continuing to work on the new staircase construction at the Newcome Beach access site, and the fifth crew is working on building/grading the gravel road base in the Phase II area. We fully expect to be able to finish the remaining storm sewer service laterals and water main side street tie-ins in the next few days. The completion of these two items will all but finish Milbocker's underground utility work within this section of the project. As mentioned in last week's tailgate talk, there are still several small storm sewer connections that will need to take place, but that work can not be completed until the existing 6" water main on North Shore Drive is abandoned and cut out of the way.

Other potential work for next week includes possible water service work individual properties not currently serviced by the larger 12" diameter main. These services switch overs typically result in a brief temporary service interruption during the connection work.

For anyone with specific project related questions, weekly on-site "tailgate talks" continue to take place on Wednesday's at 9:30 a.m. These meetings take place on the sidewalk in front of North Side Memories on Dyckman Avenue.

