

**VILLAGE OF PAW PAW
GREMPS/CEDAR/OAK/NORTH STREET LIFT STATION RECONSTRUCTION PROJECT
PROGRESS MEETING MINUTES**

SRF #5639-01-01
ACI Project No.: 15-0900

December 6, 2016
11:00am

Attendees:

Jason Sandusky	Peters Construction Company
Mike Osborne	Peters Construction Company
Corey A. Kadow, PE	Abonmarche
John Small	Village of Paw Paw

cc:

Larry Nielsen	Village of Paw Paw
Sarah Moyer-Cale	Village of Paw Paw
Clarence T. Jones	MDEQ
Christopher J. Cook, PE	Abonmarche
Timothy R. Drews, PE, PTOE	Abonmarche
Dan Dombos, PE	Abonmarche
Keith Lewis	Abonmarche
Mark Howard	Peters Construction Company

1. Old Business:

A. North Street Lift Station

- Existing gas service to standby generator needs to be relocated for proposed work to occur. Kyle Oak (Consumers Energy) was surprised it hadn't been completed yet and indicated that he would get it scheduled ASAP. **Abonmarche has left vm with Kyle Oak asking again for a schedule.**
- Existing aerial utilities need to be relocated from the existing utility pole on the SW quadrant of Gremps/North Street to the new utility pole installed adjacent to it. Electrical work has already been transferred to the new pole and lower wires can now be relocated. **Abonmarche will follow up with Comcast and Frontier's relocation work schedules.**
- Temporary secondary electrical service feed from new transformer to 400A switch. **Bender Electric & Peters have submitted a quote for this work. Village has approved this work on 12/6/16, and work may take place on 12/9/16.**

2. Contractors Submittals:

A. Abonmarche Reviewed Submittals

1. 32 17 23 Pavement Markings – Approved.
2. 33 05 14 Utility Horizontal Directional Drilling – Approved.
3. 33 05 14 Public Manholes & Structures – Approved.
4. 33 05 14 Public Manholes & Structures – Sanitary Castings – Approved.
5. 33 05 14 Public Manholes & Structures – Storm Castings – Approved.
6. 33 05 14 Public Manholes & Structures/Diversion Manhole – Approved.
7. 33 11 13 Public Water Utility Distribution Piping – Approved.
8. 33 32 19 Public Utility WW Pumping Stations – Approved.
9. 33 32 19 Public Utility WW Pumping Station – Pumps/Hatches – **Make Corrections Noted.**
10. 33 32 19 Public Utility WW Pumping Station – Pipes/Valves – **Make Corrections Noted.**
11. 33 32 19 Public Utility WW Pumping Station – Electrical – Approved.
12. 33 32 19 Public Utility WW Pumping Station – Air Release Valve – Resubmittal – Approved.
13. 33 32 19 Public Utility WW Pumping Station – Muffin Monster – **Make Corrections Noted.**
14. 33 34 00 Sanitary Utility Sewerage Force main – Approved.
15. EBAA HDPE Restraints – Approved.
16. ROMAC HDPE Pipe Stiffener – Approved.
17. 33 32 19 Public Water Utility WW Pumping Stations – Valve Vault Ladder – **Make Corrections Noted.**

3. Current Progress:

- A. Village of Paw Paw is currently working on pulling the primary power in the recently installed conduit along North Street. This work is expected to be done tomorrow (12/7/16).
- B. Consumers Energy is scheduled to be on-site today (12/6/16) for the gas service relocation work.
- C. Peters has been on-hold pending relocation of the electric service line and gas services.
- D. Bender Electric will be on site soon (potentially Friday, 12/9/16) to install the secondary electrical service (temporary) to the existing lift station.

4. Schedule for Next Week

- A. Peters will likely be off-site the rest of the year, and will pick things back up after the new year.



5. Staking Needs:

A. None requested.

6. Pay Estimates:

Pay Estimate	Amount	Cumulative Total	Status
1 (October)	\$205,290.39	\$205,290.39	Approved
2 (November)	59,346.04	264,636.43	Pending Approval
3 (December)	TBD	TBD	Work-in-Progress

7. Change Orders:

Change Order	Amount	Cumulative Total	Status
1	\$0.00	\$0.00	Pending Approval

8. Resident Issues

- A. #601 N. Gremps Street: Resident called to ask some general construction related questions and has some concerns with vibrations related to construction activity and potential damage (cracks) to the walls of her house. Abonmarche informed her to take some pictures of the existing walls prior to construction to use a benchmark should damage occur. Resident also had some general schedule related questions as she has a wedding at her residence next summer.
- B. #613 Gremps Street: Discharge from grinder pump was looked at on 10/18/16 and was determined that in discharges into the sanitary manhole in the center of Gremps Street.

9. Action Items:

- A. Gas service relocation work (Consumers Energy): **Consumers is installing today.**
- B. Underground electrical service work (Village of Paw Paw): **Village is installing today/tomorrow.**
- C. Secondary electrical service work (Bender/Peters): **Bender Electric potentially installing Friday (12/9/16).**



10. Other Discussions:

- A. Existing phone line damaged near existing storm sewer outlet to Maple Lake on the end of North Street near the existing lift station. Communications company has been contacted and made aware of the damage. No complaints to date on lost service.
- B. Peters will handle water usage bill with the Village for boring work. John to get Jason Sandusky the total bill for used boring water. **John to send out invoice when ready.**
- C. Consumers Energy was made aware of a pressure regulator that appears to be venting larger than normal amounts of gas near the existing generator for the lift station. During our last site visit, the gas odor in that area was very noticeable. **This is believed to have been replaced.**
- D. **Check with DAD on other submittals needed.**

11. Meeting Adjourned:

11:15 a.m.

12. Next Meeting Scheduled:

1/10/2016 @ 11:00 a.m. @ DPW

