

MEMORANDUM

DATE: December 7, 2016

TO: Brian Dissette

FROM: Corey A. Kandow, P.E.

RE: SRF #5602-01 North Shore Drive Project Update

North Shore Drive Project

Over the past week, Milbocker & Sons has completed all of the proposed underground work within the Phase II (Dyckman to Brockway) area. The only remaining underground work to do in this section of the project is, a few remaining electrical conduits for the power company, and one additional storm drainage structure that was added this week. Other than that, activity within this section has included hauling in gravel to build the road base which will remain in place over the winter. Currently, the new gravel base is installed from Dyckman Avenue to just north of Packard Park. The Contractor is installing this material working toward Brockway so plan your trips accordingly accessing/leaving your property.

Also this week, our Contractor has continued the installation of the new sanitary sewer and services north of Brockway. This work is currently progressing north but will soon move to Baseline and start heading south. The last sanitary manhole, furthest upstream on this current run of sewer, ends at #612 North Shore Drive. The Contractor expects to reach that manhole by the end of the day on Thursday (12-8-16). Once completed, the crew will move to the intersection of North Shore Drive & Baseline and will be installing sanitary sewer heading to the south. From Baseline Road, our new sanitary sewer extends approximately 1,100 feet to the south to #616 North Shore Drive.

Other work this past week has included some miscellaneous water service work, sanitary service work, and staircase construction at the Newcome Beach access site.

For next week's schedule, Milbocker plans to continue the installation of our new sanitary sewer and services within our Phase III (Brockway to Baseline) section. As mentioned above, this installation direction will change and will be headed south from Baseline Road. They are currently targeting being complete with this utility work on or around

December 15th. Their crews will also be continuing to work on water services as the new sanitary is being constructed with Phase III. Other work for the week will include continuation of the new staircase at Newcome Beach, and completion of the gravel base work with the Phase II area. As mentioned at today's tailgate talk, Milbocker plans to wrap up this year's work around December 17, 2016. The remaining underground work will take place sometime after the New Year, weather pending. Prior to them pulling off site, we will make sure the site is cleaned up and the road is regraded to provide a better driving surface over the holiday break.

For anyone with specific project related questions, weekly on-site "tailgate talks" continue to take place on Wednesday's at 9:30 a.m. on the sidewalk in front of North Side Memories on Dyckman Avenue.

