

# MEMORANDUM

DATE: December 7, 2016

TO: Brian Dissette  
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

## **Current Progress:**

The construction crew has completed force main work on Lovejoy Avenue. The remaining force main along Monroe Boulevard will be directionally bored in the spring. The crew has moved north of Lovejoy Avenue where they are placing main line storm sewer this week. That work should be wrapping up by the end of this week. The crew will be working to regrade the east side of Monroe Boulevard with temporary gravel/millings. Curb and gutter and leveling course asphalt pavement have been placed.



## **Construction Schedule:**



Looking ahead, Kalin will be continuing work on tapping water main at the Lovejoy Avenue intersection. Once tapped, the water main will be placed to a point just south of Chippewa Court. Thus far the weather has continued to cooperate with construction, we anticipate the water work to be complete within the next two weeks. No testing or water service replacement are planned for this winter.

Lovejoy will continue to be closed to through traffic between Monroe and St. Joseph. Monroe will be closed to through traffic between Lovejoy and Chippewa. Access will be maintained to residents within the active construction area at the beginning and end of each day and as much as possible throughout. Residents outside the active construction zone should follow the posted detours

to the north (to Elkenburg) and south (to Blue Star Hwy).

Weekly "tailgate talks" will continue to take place on Thursdays at 9:30 a.m. for anyone with project-related questions or needs. Those meetings are held at the intersection of Monroe Boulevard and Lovejoy Avenue.