

MEMORANDUM

DATE: December 14, 2016

TO: Brian Disette
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

Current Progress:

The crew has completed placing storm sewer between Lovejoy Avenue and Chippewa Court. The trench has been backfilled and the contractor has dropped back to the Lovejoy Avenue intersection where they tapped the existing water main and began laying new ductile iron water main between Lovejoy Avenue and Chippewa Court. The new water main will be placed on the westerly side of the roadway.

That work should be wrapping up by the end of next week. The crew will be working to regrade Monroe Boulevard within this section of roadway and restore a temporary roadway surface with gravel and asphalt millings. This surface will remain until the spring when construction resumes.



Construction Schedule:



Looking ahead, Kalin will be continuing working on placement of water main until they have on be tappign water main at the Lovejoy Avenue intersection. No testing or water service replacement are planned for this winter. That work will be undertaken once the water main placement is complete in the Spring.

Lovejoy will be continue to be closed to through traffic between Monroe and St. Joseph. Monroe will be closed to through traffic between Lovejoy and Chippewa. Access will be maintained to residents within the active construction area at the beginning end of each day and as much as possible throughout. Residents outside the active construction zone should follow the posted detours to the north (to Elkenburg) and south (to Blue Star Hwy).

Weekly "tailgate talks" will be continued until work has been shut down for the season. These will take place on Thursdays at 9:30 a.m. for anyone with project-related questions or needs. Those meetings are held at the intersection of Monroe Boulevard and Lovejoy Avenue.