

**VILLAGE OF PAW PAW  
GREMPS/CEDAR/OAK/NORTH STREET LIFT STATION RECONSTRUCTION PROJECT  
PROGRESS MEETING MINUTES**

SRF #5639-01-01  
ACI Project No.: 15-0900

January 24, 2017  
11:00am

Attendees:

Jason Sandusky	Peters Construction Company
Mike Osborne	Peters Construction Company
Corey A. Kandow, PE	Abonmarche
Dan Dombos, PE	Abonmarche
John Small	Village of Paw Paw

cc:

Larry Nielsen	Village of Paw Paw
Sarah Moyer-Cale	Village of Paw Paw
Clarence T. Jones	MDEQ
Christopher J. Cook, PE	Abonmarche
Timothy R. Drews, PE, PTOE	Abonmarche
Les Johnson	Abonmarche
Mark Howard	Peters Construction Company

---

**1. Old Business:**

A. North Street Lift Station

1. Existing aerial utilities need to be relocated from the existing utility pole on the SW quadrant of Gremps/North Street to the new utility pole installed adjacent to it. Electrical work has already been transferred to the new pole and lower wires can now be relocated.
  - a. Comcast has indicated their transfers are complete.
  - b. Frontier has also indicated their transfers are complete.
  - c. Village of Paw Paw can now pull the existing old pole.

## 2. Contractors Submittals:

### A. Abonmarche Reviewed Submittals

1. 32 17 23 Pavement Markings – Approved.
2. 33 05 14 Utility Horizontal Directional Drilling – Approved.
3. 33 05 14 Public Manholes & Structures – Approved.
4. 33 05 14 Public Manholes & Structures – Sanitary Castings – Approved.
5. 33 05 14 Public Manholes & Structures – Storm Castings – Approved.
6. 33 05 14 Public Manholes & Structures/Diversion Manhole – Approved.
7. 33 11 13 Public Water Utility Distribution Piping – Approved.
8. 33 32 19 Public Utility WW Pumping Stations – Approved.
9. 33 32 19 Public Utility WW Pumping Station – Pumps/Hatches – **Make Corrections Noted.**
10. 33 32 19 Public Utility WW Pumping Station – Pipes/Valves – **Make Corrections Noted. Resubmitted**
11. 33 32 19 Public Utility WW Pumping Station – Electrical – Approved.
12. 33 32 19 Public Utility WW Pumping Station – Air Release Valve – Resubmittal – Approved.
13. 33 32 19 Public Utility WW Pumping Station – Muffin Monster – **Make Corrections Noted.**
14. 33 34 00 Sanitary Utility Sewerage Force main – Approved.
15. EBAA HDPE Restraints – Approved.
16. ROMAC HDPE Pipe Stiffener – Approved.
17. 33 32 19 Public Water Utility WW Pumping Stations – Valve Vault Ladder – **Make Corrections Noted.**
18. 33 32 19 Public Water Utility WW Pumping Stations – Suction Bypass, Wall Sleeve – Approved.
19. Bender Electric, Inc – Junction Box Submittal – **Abonmarche currently reviewing.**
20. Bender Electric, Inc. – Conduit Submittal – **Abonmarche currently reviewing.**
21. 33 32 19 Public Utility WW Pumping Station – 6" Sch 40, Gal. Vent Pipe & Elbow w/ Rodent Screen & Painted to match control panel. – Approved.

## 3. Current Progress:

- A. Set the new sanitary lift station wetwell.
- B. Backfilled this week around newly placed structure.
- C. Started work on the valve vault and air release structures.



**4. Schedule for Next Week**

- A. Continue work on the valve vault structure.
- B. Continue work on the air release structure.

**5. Staking Needs:**

- A. None requested.

**6. Pay Estimates:**

Pay Estimate	Amount	Cumulative Total	Status
1 (October)	\$205,290.39	\$205,290.39	Approved
2 (November)	59,346.04	264,636.43	Pending Approval
3 (January)	TBD	TBD	Work-in-Progress

**7. Change Orders:**

Change Order	Amount	Cumulative Total	Status
1	-\$61.00	-\$61.00	Pending Approval

**8. Resident Issues**

- A. #601 N. Gremps Street: Resident called to ask some general construction related questions and has some concerns with vibrations related to construction activity and potential damage (cracks) to the walls of her house. Abonmarche informed her to take some pictures of the existing walls prior to construction to use a benchmark should damage occur. Resident also had some general schedule related questions as she has a wedding at her residence next summer.
- B. #613 Gremps Street: Discharge from grinder pump was looked at on 10/18/16 and was determined that in discharges into the sanitary manhole in the center of Gremps Street.



**9. Action Items:**

- A. Gas service relocation work (Consumers Energy): Consumers has installed a temporary gas service which will be finalized after excavation is complete in the vicinity of the new lift station.

**10. Other Discussions:**

- A. Peters will handle water usage bill with the Village for boring work. John to get Jason Sandusky the total bill for used boring water. **John to send out invoice when ready.**
- B. Consumers Energy was made aware of a pressure regulator that appears to be venting larger than normal amounts of gas near the existing generator for the lift station. During our last site visit, the gas odor in that area was very noticeable. This has been replaced.
- C. Make sure as-builts reflect modifications to layout of the new lift station.
- D. Survey in structures once the tops are installed.

11. Meeting Adjourned:

11:25 a.m.

12. Next Meeting Scheduled:

1/31/2016 @ 11:00 a.m. @ DPW

