

MEMORANDUM

DATE: February 22, 2017

TO: Brian Dissette
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

Current Progress:

The construction crew has begun Phase II of the Monroe Boulevard & Indian Grove Lift Station Project. The road between Chippewa Court and Aylworth Avenue has been milled and the crew has begun underground work.

Over the last week, the crew has been concentrating on sanitary sewer installation.



Construction Schedule:



In the coming week, Kalin will continue work on sanitary sewer between Aylworth Avenue and Chippewa Court. The crew will also perform some storm sewer work on Lovejoy.

We anticipate beginning lift station installation mid-March, with completion targeted for April 30th.

The weather so far has been unseasonably warm and dry, which helps the construction crew to make steady progress.

Weekly "tailgate talks" have resumed and take place on Thursdays at 9:30 a.m. for anyone with project-related questions or needs. Those meetings are held at the intersection of Monroe Boulevard and Lovejoy Avenue.