

# MEMORANDUM

DATE: March 1, 2017

TO: Brian Dissette  
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

## Current Progress:

Kalin Construction has continued work on Phase II Sanitary Sewer installation. Some sanitary laterals have been installed to maintain service to homes. There are many existing underground utilities in the roadway, and the contractor is working carefully around them.

We ask and thank you in advance for your continued patience during construction. During road reconstruction projects, residents commonly ask why holes are dug and filled in multiple times rather than completing all the work in one area before continuing. There are a variety of reasons for this, including varying depths for different utilities, safety, accessibility, and maintaining service to residents.



## Construction Schedule:



In the coming week, Kalin will complete work on the mainline sanitary sewer between Aylworth Avenue and Chippewa Court. The crew will then go back and connect the remaining sanitary services to the main. Once the sanitary work is complete, work will begin on the water main.

We anticipate boring for the remaining sanitary work south of Lovejoy to begin the week of March 13. Lift station installation will begin mid-March, with completion targeted for April 30<sup>th</sup>.

Weekly "tailgate talks" continue to take place on Thursdays at 9:30 a.m. for anyone with project-related questions or needs. Those meetings are held at the intersection of Monroe Boulevard and Lovejoy Avenue.