

# MEMORANDUM

DATE: March 15, 2017

TO: Brian Dissette  
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

## **Current Progress:**

Kalin Construction has started work on Phase II water main installation. Due to the age and condition of the existing water main, excavation and utility installation in the vicinity is being undertaken with extreme caution. Underground conditions coupled with the weather have slowed the installation process. Line stops scheduled for early in the week were postponed.



What is a line stop? A line stop is a temporary valve that controls flow during pipe repairs or replacement. These temporary valves help reduce the risk of unscheduled service interruptions and boil water advisories.

## **Construction Schedule:**



In the coming week, construction will continue on the water main and the sanitary work south of Lovejoy. Storm sewer installation will begin. Any remaining sanitary service laterals will be connected to the sanitary sewer. Storm service laterals will be connected to the storm sewer. Once water main installation is complete, the main will be tested and services will be connected.

Weekly "tailgate talks" continue to take place on Thursdays at 9:30 a.m. for anyone with project-related questions or needs. Those meetings are held at the intersection of Monroe Boulevard and Lovejoy Avenue.