

MEMORANDUM

DATE: April 12, 2017

TO: Brian Dissette
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

Current Progress:

Kalin Construction has completed water main work. Bacteriological tests passed, so remaining services and tie-ins have been connected. The storm sewer is nearing completion, with only work on Lovejoy remaining. Driveway removals have begun in preparation for curb and gutter construction and roadway grading.



South of Lovejoy, the directional bore for the final segment of gravity sanitary sewer is complete. A crew is working to place the pipe in the bore hole. Kalin continues making progress on the lift station and force main work.

Construction Schedule:



Kalin will continue to work on the lift station and connecting sewers. A short stretch of storm sewer will be installed on Lovejoy Avenue.

Road reconstruction north of Lovejoy will begin shortly. You will see a number of construction stakes installed for roadway grading. Please avoid disturbing those stakes.

Weekly "tailgate talks" continue to take place on Thursdays at 9:30 a.m. for anyone with project-related questions or needs. Those meetings are held at the intersection of Monroe Boulevard and Lovejoy Avenue.