

# MEMORANDUM

DATE: May 31, 2017

TO: Brian Dissette

FROM: Corey A. Kandow, PE

RE: SRF #5602-01 North Shore Drive Project Update

## North Shore Drive Project

With the long holiday weekend, and uptick in the number of people on-site, just a few things took place over the past week. Approximately ½ of the sidewalk was placed in the Phase III (Brockway to Baseline) area of our project. Milbocker also completed the repair work on the Newcome beach staircase handrails. Other than that, last week was predominately a housekeeping week which consisted of cleaning and tidying up the up the site, readying it for the holiday weekend and associated traffic.

Today, Duran Concrete will be finishing the lion's share of the sidewalk in Phase III. The remaining sidewalk work to be completed will consist of ramps at/near intersections. Sidewalk placement in these areas will take place once the curb & gutter is installed.



**Please Note:** As new concrete (sidewalks, curbs, and driveways) is being placed in our Phase III area, it is extremely important to give the concrete a change to cure. Foot traffic is fine after a day, but vehicular traffic needs to be avoided for a period of 4-5 days to obtain proper strength.

Other potential work for the upcoming week includes grading for curbs in Phase III, and possibly setting our new beach access signs late this week. Other anticipated work includes a minor sanitary sewer adjustment at North Shore Drive & Baseline Road. This work may limit traffic movement within this intersection for the better part of a day.

On-going utility relocation work by Kent Power, Comcast and Frontier Communications should also be expected.

Finally, weekly on-site "tailgate talks" continue to take place for anyone with specific project related questions. These meetings take place on Wednesday's at 9:30 a.m. on the sidewalk in front of North Side Memories on Dyckman Avenue.