

**/VILLAGE OF PAW PAW
GREMPS/CEDAR/OAK/NORTH STREET LIFT STATION RECONSTRUCTION PROJECT
PROGRESS MEETING MINUTES
SRF #5639-01-01
ACI Project No.: 15-0900**

June 27, 2017
11:00 a.m.

Attendees:

Jason Sandusky	Peters Construction Company
Mike Osborne	Peters Construction Company
Corey A. Kandow, PE	Abonmarche
John Nelson	Abonmarche
Chris Sheffic	Abonmarche
John Small	Village of Paw Paw

cc:

Larry Nielsen	Village of Paw Paw
Sam Carlsen	Village of Paw Paw (Fire Chief)
Sarah Moyer-Cale	Village of Paw Paw
Clarence T. Jones	MDEQ
Christopher J. Cook, PE	Abonmarche
Timothy R. Drews, PE, PTOE	Abonmarche
Dan Dombos, PE	Abonmarche
Mark Howard	Peters Construction Company

1. Old Business:

- A. Lifting chains on muffin monster need adjustment (CAK to verify complete).
- B. Price requested for a securable door on muffin monster controller (Peters to supply cost to Abonmarche).
- C. Power fault/non-clearable alarm at North Street lift station needs attention.

2. Contractors Submittals:

- A. Abonmarche Reviewed Submittals
 1. 32 17 23 Pavement Markings – Approved.
 2. 33 05 14 Utility Horizontal Directional Drilling – Approved.
 3. 33 05 14 Public Manholes & Structures – Approved.
 4. 33 05 14 Public Manholes & Structures – Sanitary Castings – Approved.
 5. 33 05 14 Public Manholes & Structures – Storm Castings – Approved.
 6. 33 05 14 Public Manholes & Structures/Diversion Manhole – Approved.

7. 33 11 13 Public Water Utility Distribution Piping – Approved.
8. 33 32 19 Public Utility WW Pumping Stations – Approved.
9. 33 32 19 Public Utility WW Pumping Station – Pumps/Hatches – Make Corrections Noted.
10. 33 32 19 Public Utility WW Pumping Station – Pipes/Valves – Make Corrections Noted. Resubmitted
11. 33 32 19 Public Utility WW Pumping Station – Electrical – Approved.
12. 33 32 19 Public Utility WW Pumping Station – Air Release Valve – Resubmittal – Approved.
13. 33 32 19 Public Utility WW Pumping Station – Muffin Monster – Make Corrections Noted.
14. 33 34 00 Sanitary Utility Sewerage Force main – Approved.
15. EBAA HDPE Restraints – Approved.
16. ROMAC HDPE Pipe Stiffener – Approved.
17. 33 32 19 Public Water Utility WW Pumping Stations – Valve Vault Ladder – Make Corrections Noted.
18. 33 32 19 Public Water Utility WW Pumping Stations – Suction Bypass, Wall Sleeve – Approved.
19. Bender Electric, Inc. – Junction Box Submittal – Make Corrections Noted.
 - a. NEMA 7 w/ weather exposure rating.
20. Bender Electric, Inc. – Conduit Submittal – Make Corrections Noted.
21. 33 32 19 Public Utility WW Pumping Station – 6" Sch 40, Gal. Vent Pipe & Elbow w/ Rodent Screen & Painted to match control panel. – Approved.
22. 33 32 19 Piping, Valves, Bends, Couplings, etc. – Make Corrections Noted.
23. Bender Electric, Inc. – (Electronic) Submittal for Control Panel & Field Components / North Street Lift Station – Make Corrections Noted.

3. Current Progress:

- A. Curb is installed on Phase II.
- B. HMA leveraging course complete on Phase I and Phase II.
- C. Wrapped up all underground work on Phase II.
- D. Gas service is underground on North Street lift station.
- E. Partial drives installed on Phase II.
- F. Sidewalk ramp work on Phase II.
- G. Started restoration on Phase II.

4. Schedule for Next Week:

- A. Finish drives (HMA) today and tomorrow on Phase II.
- B. Finishing concrete work (Phase II) tomorrow.
- C. Lane shift on M-40 (Kalamazoo) tomorrow.
 1. Open back up by 3:00 p.m. on Friday.
- D. Peters no work on Monday 7/3 or Tuesday 7/4.
- E. Water main crew starting at Brown and working west. Starting Wednesday 7/5.



5. Staking Needs:

- A. Water hydrants to be laid out by Abonmarche inspector.

6. Pay Estimates:

Pay Estimate	Amount	Cumulative Total	Status
1 (October)	\$205,290.39	\$205,290.39	Approved
2 (November)	\$59,346.04	264,636.43	Approved
3 (February)	\$140,158.63	\$404,795.06	Approved
4 (March)	\$161,382.07	\$566,177.13	Approved
5 (April)	\$185,789.34	\$751,966.47	To Village
6 (May)	\$217,560.17	969,526.64	To Village
7 (June)	TBD	TBD	Work in Progress

7. Change Orders:

Change Order	Amount	Cumulative Total	Status
1	-\$61.00	-\$61.00	Approved 02-13-17
2	\$50,000+/-	TBD	Draft

CO #2:

- Pulverized HMA agg. base = -\$9,834
- Storm repair @ Cedar Street = +\$3,294
- Add. work north of North Street = +\$53,000 +/-
- Added short water services = \$765.00/Ea = +/- \$11,475
- Balancing of other contract items

8. Resident Issues/Concerns

A. #601 N. Gremps Street:

1. Resident had some general construction related questions and has some concerns with vibrations related to construction activity.
2. Resident had some general schedule related questions. A project schedule has been uploaded to our website at:
www.abonmarche.com
 Current Projects & Bidding
 Village of Paw Paw
 Gremps/Cedar/Oak and North Street Lift Station Project
3. Resident has reported that two wood steps have been damaged (1 completely removed, and 1 split), silt fence has allowed sediment to make its way to the docks/ivy planted in that location. Peters has been on-site to cleanup and repair



- area. Peters will replace the two damaged steps when work on North Street is complete.
4. Homeowner has requested the Village look into a privacy fence around the new lift station.
 5. Existing water service break south of North Street has caused some water quality issues in their service. VOPP to follow up with homeowner.
- B. #614 N. Gremps Street:
1. Owner called to inform us that Republic Services has again not picked up their trash due to the on-going road construction. Abonmarche has called Republic and has spoken to dispatch. Dispatch had indicated that a truck would be sent back to collect what was missed. Abonmarche will also copy Heather Gumz and Scott Smith (both with Republic) on future meeting minutes so they are aware of where construction activity is taking place.
- C. #629 N. Gremps Street – Sewer back-up.
1. Peters will handle damage claim from homeowner.

9. Action Items:

- A. CAK to contact MDOT on lane restrictions on M-40.
- B. Peters to open Phase II by 3:00 p.m. Friday.

10. Other Discussions:

- A. Peters will handle water usage bill with the Village for boring work. John to get Jason Sandusky the total bill for used boring water. John to send out invoice when ready.
- B. Yellow bollard covers around the lift station is the Village's preferred choice.
- C. **Construction site access:**
 1. Local emergency responders need to be able to access our site at all times. Construction techniques shall be adjusted to provide the maximum extent possible for access to emergency vehicles. Excavated spoils from sewer construction should be placed along the west edge of the road/tree lawn to provide maximum room on the east side where our side streets tie in.
- D. **John Small on vacation (week of July 4th).**

11. Meeting Adjourned:

11:48 a.m.

12. Next Meeting Scheduled:

Tuesday 7/11/17 @ 11:00 a.m. @ DPW

