

**VILLAGE OF PAW PAW
GREMPS/CEDAR/OAK/NORTH STREET LIFT STATION RECONSTRUCTION PROJECT
PROGRESS MEETING MINUTES**

SRF #5639-01-01
ACI Project No.: 15-0900

August 1, 2017
11:00 a.m.

Attendees:

John Small	Village of Paw Paw
Corey A. Kandow, PE	Abonmarche
John Nelson	Abonmarche
Chris Sheftic	Abonmarche
Jason Sandusky	Peters Construction Company
Mike Osborne	Peters Construction Company

cc:

Larry Nielsen	Village of Paw Paw
Sarah Moyer-Cale	Village of Paw Paw
Sam Carlsen	Village of Paw Paw (Fire Chief)
Clarence T. Jones	MDEQ
Christopher J. Cook, PE	Abonmarche
Timothy R. Drews, PE, PTOE	Abonmarche
Dan Dombos, PE	Abonmarche
Mark Howard	Peters Construction Company

1. Old Business:

- A. Lifting chains on muffin monster need adjustment **(Still needs to be corrected)**.
- B. Price requested for a securable door on muffin monster controller **(Peters has submitted cost to Abonmarche, \$1,833)**.

2. Contractors Submittals:

- A. Abonmarche Reviewed Submittals
 1. 32 17 23 Pavement Markings – Approved.
 2. 33 05 14 Utility Horizontal Directional Drilling – Approved.
 3. 33 05 14 Public Manholes & Structures – Approved.
 4. 33 05 14 Public Manholes & Structures – Sanitary Castings – Approved.
 5. 33 05 14 Public Manholes & Structures – Storm Castings – Approved.
 6. 33 05 14 Public Manholes & Structures/Diversion Manhole – Approved.
 7. 33 11 13 Public Water Utility Distribution Piping – Approved.

8. 33 32 19 Public Utility WW Pumping Stations – Approved.
9. 33 32 19 Public Utility WW Pumping Station – Pumps/Hatches – Make Corrections Noted.
10. 33 32 19 Public Utility WW Pumping Station – Pipes/Valves – Make Corrections Noted. Resubmitted
11. 33 32 19 Public Utility WW Pumping Station – Electrical – Approved.
12. 33 32 19 Public Utility WW Pumping Station – Air Release Valve – Resubmittal – Approved.
13. 33 32 19 Public Utility WW Pumping Station – Muffin Monster – Make Corrections Noted.
14. 33 34 00 Sanitary Utility Sewerage Force main – Approved.
15. EBAA HDPE Restraints – Approved.
16. ROMAC HDPE Pipe Stiffener – Approved.
17. 33 32 19 Public Water Utility WW Pumping Stations – Valve Vault Ladder – Make Corrections Noted.
18. 33 32 19 Public Water Utility WW Pumping Stations – Suction Bypass, Wall Sleeve – Approved.
19. Bender Electric, Inc. – Junction Box Submittal – Make Corrections Noted.
 - a. NEMA 7 w/ weather exposure rating.
20. Bender Electric, Inc. – Conduit Submittal – Make Corrections Noted.
21. 33 32 19 Public Utility WW Pumping Station – 6" Sch 40, Gal. Vent Pipe & Elbow w/ Rodent Screen & Painted to match control panel. – Approved.
22. 33 32 19 Piping, Valves, Bends, Couplings, etc. – Make Corrections Noted.
23. Bender Electric, Inc. – (Electronic) Submittal for Control Panel & Field Components / North Street Lift Station – Make Corrections Noted.

3. Current Progress:

- A. All under ground work on Oak Street is complete.
- B. Cedar Street water main (Niles to M-40) is complete.
- C. Pressure test passed on water main (Niles to M-40).
- D. Bacti-sampling tomorrow & Thursday.
- E. Sanitary sewer service leads are complete on Cedar Street.
- F. Started water services on Cedar Street.

4. Schedule for Next Week:

- A. Finish water services on Cedar Street (West of M-40).
- B. Install (2) leach basins on Cedar Street.
- C. Continue running East on Cedar Street with water main (Niles to Lagrave).
- D. Concrete work on East half of M-40 (mid to late next week).
- E. 12" water main tie-in on West half of M-40/Cedar Street on Thursday, August 3, 2017.



5. Staking Needs:

A. None

6. Pay Estimates:

Pay Estimate	Amount	Cumulative Total	Status
1 (October)	\$205,290.39	\$205,290.39	Approved
2 (November)	\$59,346.04	\$264,636.43	Approved
3 (February)	\$140,158.63	\$404,795.06	Approved
4 (March)	\$161,382.07	\$566,177.13	Approved
5 (April)	\$185,789.34	\$751,966.47	Approved
6 (May)	\$277,682.11	\$1,029,648.58	Approved
7 (July)	\$458,157.93	\$1,457,806.51	To Peters

7. Change Orders:

Change Order	Amount	Cumulative Total	Status
1	-\$61.00	-\$61.00	Approved 02-13-17
2	\$65,000+/-	TBD	Draft In Process

CO #2:

Pulverized HMA agg. base = (\$9,834)
 Storm repair @ Cedar Street = \$3,294
 Additional work north of North Street = \$53,000 +/-
 Added short water services = \$765.00/Ea = \$11,475 +/-
 Extras to date for other items of work
 Balancing of other contract items (through Phase II)
 Time Extension for additional work

8. Resident Issues/Concerns

A. #601 N. Gremps Street:

1. Resident had some general construction related questions and has some concerns with vibrations related to construction activity.
2. Resident had some general schedule related questions. A project schedule has been uploaded to our website at:

www.abonmarche.com

Current Projects & Bidding
 Village of Paw Paw

Gremps/Cedar/Oak and North Street Lift Station Project



3. Resident has reported that two wood steps have been damaged (1 completely removed, and 1 split), silt fence has allowed sediment to make its way to the docks/ivy planted in that location. Peters has been on-site to cleanup and repair area. Peters will replace the two damaged steps when work on North Street is complete.
 4. Homeowner has requested the Village look into a privacy fence around the new lift station.
 5. Existing water service break south of North Street has caused some water quality issues in their service. VOPP to follow up with homeowner.
- B. #614 N. Gremps Street:
1. Owner called to inform us that Republic Services has again not picked up their trash due to the on-going road construction. Abonmarche has called Republic and has spoken to dispatch. Dispatch had indicated that a truck would be sent back to collect what was missed. Abonmarche will also copy Heather Gumz and Scott Smith (both with Republic) on future meeting minutes so they are aware of where construction activity is taking place.
- C. #629 N. Gremps Street – Sewer back-up.
1. Peters will handle damage claim from homeowner.
 - a. Repair invoices to Peters from homeowner.
 - b. Third invoice for cleaning to Peters.

9. Action Items:

- A. Peters to continue to monitor traffic control items on M-40 through completion of work within this intersection.

10. Other Discussions:

- A. Peters will handle water usage bill with the Village for boring work. John to get Jason Sandusky the total bill for used boring water. John to send out invoice when ready.
- B. **Construction site access:**
 1. Local emergency responders need to be able to access our site at all times. Construction techniques shall be adjusted to provide the maximum extent possible for access to emergency vehicles. Excavated spoils from sewer construction should be placed along the west edge of the road/tree lawn to provide maximum room on the east side where our side streets tie in.

11. Meeting Adjourned:

11:40 a.m.

12. Next Meeting Scheduled:

Tuesday 08/08/17 @ 11:00 a.m. @ DPW

