

**VILLAGE OF PAW PAW
GREMPS/CEDAR/OAK/NORTH STREET LIFT STATION RECONSTRUCTION PROJECT
PROGRESS MEETING MINUTES**

SRF #5639-01-01
ACI Project No.: 15-0900

August 22, 2017
11:00 a.m.

Attendees:

| | |
|---------------------|-----------------------------|
| Corey A. Kandow, PE | Abonmarche |
| John Nelson | Abonmarche |
| Chris Sheftic | Abonmarche |
| John Small | Village of Paw Paw |
| Jason Sandusky | Peters Construction Company |
| Mike Osborne | Peters Construction Company |

cc:

| | |
|----------------------------|---------------------------------|
| Larry Nielsen | Village of Paw Paw |
| Sarah Moyer-Cale | Village of Paw Paw |
| Sam Carlsen | Village of Paw Paw (Fire Chief) |
| Clarence T. Jones | MDEQ |
| Christopher J. Cook, PE | Abonmarche |
| Timothy R. Drews, PE, PTOE | Abonmarche |
| Dan Dombos, PE | Abonmarche |
| Mark Howard | Peters Construction Company |

1. Old Business:

- A. Price requested for a securable door on muffin monster controller (Peters has submitted cost to Abonmarche, \$1,833, Village has approved).

2. Contractors Submittals:

- A. Abonmarche Reviewed Submittals
 - 1. 32 17 23 Pavement Markings – Approved.
 - 2. 33 05 14 Utility Horizontal Directional Drilling – Approved.
 - 3. 33 05 14 Public Manholes & Structures – Approved.
 - 4. 33 05 14 Public Manholes & Structures – Sanitary Castings – Approved.
 - 5. 33 05 14 Public Manholes & Structures – Storm Castings – Approved.
 - 6. 33 05 14 Public Manholes & Structures/Diversion Manhole – Approved.

7. 33 11 13 Public Water Utility Distribution Piping – Approved.
8. 33 32 19 Public Utility WW Pumping Stations – Approved.
9. 33 32 19 Public Utility WW Pumping Station – Pumps/Hatches – Make Corrections Noted.
10. 33 32 19 Public Utility WW Pumping Station – Pipes/Valves – Make Corrections Noted. Resubmitted
11. 33 32 19 Public Utility WW Pumping Station – Electrical – Approved.
12. 33 32 19 Public Utility WW Pumping Station – Air Release Valve – Resubmittal – Approved.
13. 33 32 19 Public Utility WW Pumping Station – Muffin Monster – Make Corrections Noted.
14. 33 34 00 Sanitary Utility Sewerage Force main – Approved.
15. EBAA HDPE Restraints – Approved.
16. ROMAC HDPE Pipe Stiffener – Approved.
17. 33 32 19 Public Water Utility WW Pumping Stations – Valve Vault Ladder – Make Corrections Noted.
18. 33 32 19 Public Water Utility WW Pumping Stations – Suction Bypass, Wall Sleeve – Approved.
19. Bender Electric, Inc. – Junction Box Submittal – Make Corrections Noted.
 - a. NEMA 7 w/ weather exposure rating.
20. Bender Electric, Inc. – Conduit Submittal – Make Corrections Noted.
21. 33 32 19 Public Utility WW Pumping Station – 6" Sch 40, Gal. Vent Pipe & Elbow w/ Rodent Screen & Painted to match control panel. – Approved.
22. 33 32 19 Piping, Valves, Bends, Couplings, etc. – Make Corrections Noted.
23. Bender Electric, Inc. – (Electronic) Submittal for Control Panel & Field Components / North Street Lift Station – Make Corrections Noted.

3. Current Progress:

- A. Everything west of M-40 on Cedar is complete (minus HMA top course and restoration).
- B. Everything west of M-40 on Oak is complete (minus HMA top course & wedge curb).
- C. Water services complete through LaGrave.
 1. 6 More services to complete (LaGrave and Brown).
- D. Everything is pressure and bacti-tested east of M-40 on Cedar Street.
- E. Sidewalk work is complete (Remington) west of M-40.

4. Schedule for Next Week:

- A. Water main tie-ins at Niles and LaGrave scheduled for Monday.
- B. Finish up water services east of M-40 on Cedar Street.
- C. Top course paving Gremps, Cedar, and Oak (& Curb HMA) this Sunday.
- D. Putting road back together (preparing for coldmilling on Cedar Street).
- E. Sidewalk and curb removals east of M-40 on Cedar Street.

5. Staking Needs:

- A. None.



6. Pay Estimates:

| Pay Estimate | Amount | Cumulative Total | Status |
|--------------|--------------|------------------|-----------------|
| 1 (October) | \$205,290.39 | \$205,290.39 | Approved |
| 2 (November) | \$59,346.04 | \$264,636.43 | Approved |
| 3 (February) | \$140,158.63 | \$404,795.06 | Approved |
| 4 (March) | \$161,382.07 | \$566,177.13 | Approved |
| 5 (April) | \$185,789.34 | \$751,966.47 | Approved |
| 6 (May) | \$277,682.11 | \$1,029,648.58 | Approved |
| 7 (July) | \$441,865.41 | \$1,471,513.99 | Approved |
| 8 (August) | TBD | TBD | Work In Process |

7. Change Orders:

| Change Order | Amount | Cumulative Total | Status |
|--------------|-------------|------------------|----------------------|
| 1 | -\$61.00 | -\$61.00 | Approved 02-13-17 |
| 2 | \$65,000+/- | TBD | Draft In Process |
| | | | |
| | | | |

CO #2:

- Pulverized HMA agg. base = (\$9,834)
- Storm repair @ Cedar Street = \$3,294
- Additional work north of North Street = \$53,000 +/-
- Added short water services = \$765.00/Ea = \$11,475 +/-
- Extras to date for other items of work
- Balancing of other contract items (through Phase II)
- Time Extension for additional work

8. Resident Issues/Concerns

A. #601 N. Gremps Street:

1. Resident had some general construction related questions and has some concerns with vibrations related to construction activity.
2. Resident had some general schedule related questions. A project schedule has been uploaded to our website at:
www.abonmarche.com
 Current Projects & Bidding
 Village of Paw Paw
 Gremps/Cedar/Oak and North Street Lift Station Project
3. Resident has reported that two wood steps have been damaged (1 completely removed, and 1 split), silt fence has allowed sediment to make its way to the docks/ivy planted in that location. Peters has been on-site to cleanup and repair



- area. Peters will replace the two damaged steps when work on North Street is complete.
4. Homeowner has requested the Village look into a privacy fence around the new lift station.
 5. Existing water service break south of North Street has caused some water quality issues in their service. VOPP to follow up with homeowner.
- B. #614 N. Gremps Street:
1. Owner called to inform us that Republic Services has again not picked up their trash due to the on-going road construction. Abonmarche has called Republic and has spoken to dispatch. Dispatch had indicated that a truck would be sent back to collect what was missed. Abonmarche will also copy Heather Gumz and Scott Smith (both with Republic) on future meeting minutes so they are aware of where construction activity is taking place.
- C. #629 N. Gremps Street – Sewer back-up – COMPLETED
- D. #210 Cedar Street – Existing sanitary sewer service issues?- (Completed)
- E. #411 N. Gremps Street has raised concerns with weeds coming up in the restoration.
- F. #105 Cedar Street raised concerns with sidewalk/drainage issue.

9. Action Items:

- A. Peters to continue to monitor traffic control items on M-40 through completion of work within this intersection.

10. Other Discussions:

- A. Peters will handle water usage bill with the Village for boring work. John to get Jason Sandusky the total bill for used boring water. John to send out invoice when ready.
- B. **Construction site access:**
1. Local emergency responders need to be able to access our site at all times. Construction techniques shall be adjusted to provide the maximum extent possible for access to emergency vehicles. Excavated spoils from sewer construction should be placed along the west edge of the road/tree lawn to provide maximum room on the east side where our side streets tie in.

11. Meeting Adjourned:

11:20 a.m.

12. Next Meeting Scheduled:

Tuesday 08/29/17 @ 11:00 a.m. @ DPW

