

**VILLAGE OF PAW PAW  
GREMPS/CEDAR/OAK/NORTH STREET LIFT STATION RECONSTRUCTION PROJECT  
PROGRESS MEETING MINUTES**

SRF #5639-01-01  
ACI Project No.: 15-0900

September 19, 2017  
11:00 a.m.

Attendees:

Corey A. Kandow, PE	Abonmarche
John Small	Village of Paw Paw
Mike Osborne	Peters Construction Company

cc:

Sarah Moyer-Cale	Village of Paw Paw
Sam Carlsen	Village of Paw Paw (Fire Chief)
Clarence T. Jones	MDEQ
Christopher J. Cook, PE	Abonmarche
Timothy R. Drews, PE, PTOE	Abonmarche
John Nelson	Abonmarche
Chris Sheftic	Abonmarche
Mark Howard	Peters Construction Company
Jason Sandusky	Peters Construction Company

**1. Old Business:**

- A. None

**2. Contractors Submittals:**

A. Abonmarche Reviewed Submittals

1. 32 17 23 Pavement Markings – Approved.
2. 33 05 14 Utility Horizontal Directional Drilling – Approved.
3. 33 05 14 Public Manholes & Structures – Approved.
4. 33 05 14 Public Manholes & Structures – Sanitary Castings – Approved.
5. 33 05 14 Public Manholes & Structures – Storm Castings – Approved.
6. 33 05 14 Public Manholes & Structures/Diversion Manhole – Approved.
7. 33 11 13 Public Water Utility Distribution Piping – Approved.
8. 33 32 19 Public Utility WW Pumping Stations – Approved.
9. 33 32 19 Public Utility WW Pumping Station – Pumps/Hatches – Make Corrections Noted.

10. 33 32 19 Public Utility WW Pumping Station – Pipes/Valves – Make Corrections Noted. Resubmitted
11. 33 32 19 Public Utility WW Pumping Station – Electrical – Approved.
12. 33 32 19 Public Utility WW Pumping Station – Air Release Valve – Resubmittal – Approved.
13. 33 32 19 Public Utility WW Pumping Station – Muffin Monster – Make Corrections Noted.
14. 33 34 00 Sanitary Utility Sewerage Force main – Approved.
15. EBAA HDPE Restraints – Approved.
16. ROMAC HDPE Pipe Stiffener – Approved.
17. 33 32 19 Public Water Utility WW Pumping Stations – Valve Vault Ladder – Make Corrections Noted.
18. 33 32 19 Public Water Utility WW Pumping Stations – Suction Bypass, Wall Sleeve – Approved.
19. Bender Electric, Inc. – Junction Box Submittal – Make Corrections Noted.
  - a. NEMA 7 w/ weather exposure rating.
20. Bender Electric, Inc. – Conduit Submittal – Make Corrections Noted.
21. 33 32 19 Public Utility WW Pumping Station – 6" Sch 40, Gal. Vent Pipe & Elbow w/ Rodent Screen & Painted to match control panel. – Approved.
22. 33 32 19 Piping, Valves, Bends, Couplings, etc. – Make Corrections Noted.
23. Bender Electric, Inc. – (Electronic) Submittal for Control Panel & Field Components / North Street Lift Station – Make Corrections Noted.

**3. Current Progress:**

- A. All project items are complete (minus final restoration work on Cedar St. east).

**4. Schedule for Next Week:**

- A. Finish all topsoil/seed/restoration work (project wide).
- B. Remington concrete will be on-site tomorrow to finish sidewalk ramps.
- C. Project walk-through Tuesday at 11:00 a.m.
  1. Meet at North & Gremps.
- D. Punch list work identified during project walk-thru.

**5. Staking Needs:**

- A. None.

**6. Pay Estimates:**

Pay Estimate	Amount	Cumulative Total	Status
1 (October)	\$205,290.39	\$205,290.39	Approved
2 (November)	\$59,346.04	\$264,636.43	Approved
3 (February)	\$140,158.63	\$404,795.06	Approved



4 (March)	\$161,382.07	\$566,177.13	Approved
5 (April)	\$185,789.34	\$751,966.47	Approved
6 (May)	\$277,682.11	\$1,029,648.58	Approved
7 (July)	\$441,865.41	\$1,471,513.99	Approved
8 (August)	\$258,367.96	\$1,729,881.95	To Village
9 (September)	TBD	TBD	Work In Progress

**7. Change Orders:**

Change Order	Amount	Cumulative Total	Status
1	-\$61.00	-\$61.00	Approved 02-13-17
2	\$43,299.25	\$43,238.25	To Village
3	TBD	TBD	Final Balancing Mod.

CO #2:

- Pulverized HMA agg. base = (\$9,834)
- Storm repair @ Cedar Street = \$3,294
- Additional work north of North Street = \$53,000 +/-
- Added short water services = \$9,945
- Extras to date for other items of work
- Balancing of other contract items (through Phase II)

CO #3:

- Final balancing

**8. Resident Issues/Concerns**

- A. #601 N. Gremps Street:
  - 1. Resident has reported that two wood steps have been damaged. Peters will replace the two damaged steps in the next few days.
- B. #411 N. Gremps Street has raised concerns with weeds coming up in the restoration.

**9. Action Items:**

- A. None

**10. Other Discussions:**

- A. None

11. Meeting Adjourned:

11:16 a.m.

12. Next Meeting Scheduled:

Tuesday 09/26/17 @ 11:00 a.m. (on-site)

