

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessor	Resource Names	Sep 25, '16							Oct 2, '16							Oct 9, '16							Oct 16, '16							Oct 23, '16							Oct 30, '16							Nov 6, '16							Nov 13, '16						
								S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
1		Phase 1a Evergreen Bluff to LoveJoy	36 days	Mon 9/26/16	Mon 11/14/16			[Red bar spanning from Sep 26 to Nov 14]																																																							
2		Traffic Control	1 day	Mon 9/26/16	Mon 9/26/16			[Small red bar on Sep 26]																																																							
3		HMA Removal	1 day	Tue 9/27/16	Tue 9/27/16			[Small red bar on Sep 27]																																																							
4		Storm Sewer	11 days	Wed 9/28/16	Wed 10/12/16	3		[Red bar from Sep 28 to Oct 9]																																																							
5		Wate Main	5 days	Thu 10/13/16	Wed 10/19/16	4		[Red bar from Oct 13 to Oct 19]																																																							
6		DD Forcemain	3.5 days	Thu 10/20/16	Tue 10/25/16			[Teal bar from Oct 20 to Oct 24]																																																							
7		Forcemain	5 days	Thu 10/20/16	Wed 10/26/16	5		[Red bar from Oct 20 to Oct 26]																																																							
8		MGM	5 days	Thu 10/27/16	Wed 11/2/16	7		[Red bar from Oct 27 to Nov 2]																																																							
9		Sand Subbase	3 days	Tue 11/1/16	Thu 11/3/16	8FS-2 days		[Red bar from Nov 1 to Nov 3]																																																							
10		Agg Base	4 days	Wed 11/2/16	Mon 11/7/16	9FS-2 days		[Red bar from Nov 2 to Nov 6]																																																							
11		Curb and Gutter	3 days	Tue 11/8/16	Thu 11/10/16	10		[Red bar from Nov 8 to Nov 10]																																																							
12		Fine Grade Agg Base	1 day	Fri 11/11/16	Fri 11/11/16	11		[Small red bar on Nov 11]																																																							
13		HMA Base	1 day	Mon 11/14/16	Mon 11/14/16	12		[Small red bar on Nov 14]																																																							

REVIEW IS ONLY FOR CONFORMANCE WITH THE DESIGN CONCEPT OF THE PROJECT AND COMPLIANCE WITH THE INFORMATION GIVEN IN THE CONTRACT DOCUMENTS. CONTRACTOR IS RESPONSIBLE FOR ALL DIMENSIONS TO BE CONFIRMED AND CORRELATED AT THE JOBSITE, FOR INFORMATION THAT PERTAINS SOLELY TO THE FABRICATION PROCESSES OR TECHNIQUES OF CONSTRUCTION, AND FOR COORDINATION OF THE WORK OF ALL TRADES.

- NO EXCEPTION TAKEN
- MAKE CORRECTIONS NOTED
- AMEND AND RESUBMIT
- REJECTED - SEE REMARKS

ABONMARCHE CONSULTANTS, INC.

DATE: 09/20/2016 BY: \_\_\_\_\_

Project: Phase 1a Schedule.mpp Date: Fri 9/16/16	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Critical	
	Milestone		External Milestone		Manual Task		Start-only		Critical Split	
	Summary		Inactive Task		Duration-only		Finish-only		Progress	