

MEMORANDUM

DATE: September 30, 2016

TO: Brian Dissette
Bill Hunter

FROM: Daniel A. Dombos II, P.E.

RE: SRF #5602-01-2a Monroe Boulevard & Indian Grove Lift Station Project Update

Current Progress:

Kalin Construction has mobilized equipment and materials to the site in preparation for commencing construction activities on Monday, October 3, 2016. While construction was tentatively scheduled to commence this week, the reprieve has allowed this segment of Monroe Boulevard to host the Light up the Night 5k to benefit the South Haven Public Schools.



Construction Schedule:

Beginning October 3rd, Kalin will be removing pavement between the Evergreen Bluff and Lovejoy Avenue. Kalin will be leaving milled asphalt to help residents maintain access to their driveways. Let us know if there are any issues getting to and from your homes.



Following pavement removal, storm sewers will be constructed beginning at the Creek heading north to Lovejoy Avenue. Once the sewer has been placed up to Lovejoy, they will drop back to the creek and place storm sewer south to Clarke Place.

Once this section of storm sewer has been completed, the Kalin plans to begin work on water main in this same stretch. The water main is located on the west side of the roadway, so west side pavement will be removed. Water main work is expected to begin as soon as October 6-7 and run through the week of October 10th.

Please follow the Phase I detour shown on the Door Hangers and posted on the project websites:

AbonmarCHE: www.abonmarCHE.com/sh/monroe

South Haven: www.south-haven.com then click on projects at the top of the main column.